

**Trans Mountain Pipeline Published Receipt Qualities**

May 13, 2026

Company: Access Pipeline

Trans Mountain Pipeline receipt qualities for the month of :

**Apr-26**

**AWB**

Month	Absolute Density Wt Avg. (kg/m3)	S&W (vol%)	Total Sulfur (wt%)	H2S (wt ppm)	VPCR <sub>4</sub> (37.8°C) (kPa)	Kinematic Viscosity 1st Half Month @ Ref cSt	Kinematic Viscosity 2nd Half Month @ Ref cSt	TAN (mg KOH/g)	MCR (wt %)
Apr-26	915.6	0.282	3.93	-	75	345.55	362.73	1.70	10.42

**6 Month Historical Quality Data for Product Stream: AWB**

Month	Absolute Density Wt Avg. (kg/m3)	S&W (vol%)	Total Sulfur (wt%)	H2S (wt ppm)	VPCR <sub>4</sub> (37.8°C) (kPa)	Kinematic Viscosity 1st Half Month @ Ref cSt	Kinematic Viscosity 2nd Half Month @ Ref cSt	TAN (mg KOH/g)	MCR (wt %)
Nov-25	920.0	0.341	4.15	-	70.2	347.2	342.1	1.60	10.34
Dec-25	916.6	0.333	4.15	-	74.9	347.4	350.9	1.55	10.68
Jan-26	915.2	0.338	4.26	<10	76.2	344.2	338.4	1.60	10.27
Feb-26	914.9	0.358	3.95	-	75.5	345.9	343.3	1.65	10.42
Mar-26	914.9	0.266	3.80	-	75.2	349.8	351.6	1.65	10.29
Apr-26	915.6	0.282	3.93	-	74.9	345.6	362.7	1.70	10.42

**Absolute Density** is a monthly weighted average calculation from individual tickets. Value on this report may not match densities on actual tickets.

**S&W** (ASTM D4928 and ASTM D4807) is a monthly weighted average calculated from individual ticketed values. Value on this report may not match S&W on actual tickets.

**Total Sulphur** (ASTM D4294) is measured monthly from composite samples.

**H2S** (UOP 163) is measured either monthly or quarterly from spot samples taken on receipt.

**VPCR<sub>4</sub>(37.8°C)** (ASTM D6377) is measured either monthly or quarterly from spot samples taken on receipt.

**Kinematic Viscosity** (ASTM D7042) is measured from a spot sample every two weeks in accordance with changing Reference Temperatures.

**TAN** (ASTM D664) is measured monthly from composite samples.

**MCR** (ASTMD4530) is measured monthly from composite samples.

- Indicates No Data