

Trans Mountain Pipeline Published Receipt Qualities

May 8, 2026

Company: Pembina Pipeline Corporation

Trans Mountain Pipeline receipt qualities for the month of :

Apr-26

CNS

Month	Absolute Density Wt Avg. (kg/m3)	S&W (vol%)	Total Sulfur (wt%)	H2S (wt ppm)	VPCR ₄ (37.8°C) (kPa)	Kinematic Viscosity 1st Half Month @ Ref cSt	Kinematic Viscosity 2nd Half Month @ Ref cSt	TAN (mg KOH/g)	MCR (wt %)
Apr-26	868.2	0.051	0.14	<10	34	-	-	-	<0.10

6 Month Historical Quality Data for Product Stream:

CNS

Month	Absolute Density Wt Avg. (kg/m3)	S&W (vol%)	Total Sulfur (wt%)	H2S (wt ppm)	VPCR ₄ (37.8°C) (kPa)	Kinematic Viscosity 1st Half Month @ Ref cSt	Kinematic Viscosity 2nd Half Month @ Ref cSt	TAN (mg KOH/g)	MCR (wt %)
Nov-25	866.4	0.052	0.14	-	-	-	-	-	<0.10
Dec-25	867.1	0.079	0.14	-	-	-	-	-	<0.10
Jan-26	866.2	0.060	0.14	<10	30.1	-	-	-	<0.10
Feb-26	866.8	0.032	0.13	-	-	-	-	-	<0.10
Mar-26	866.2	0.051	0.13	-	-	-	-	-	<0.10
Apr-26	868.2	0.051	0.14	<10	33.9	-	-	-	<0.10

Absolute Density is a monthly weighted average calculation from individual tickets. Value on this report may not match densities on actual tickets.

S&W (ASTM D4928 and ASTM D4807) is a monthly weighted average calculated from individual ticketed values. Value on this report may not match S&W on actual tickets.

Total Sulphur (ASTM D4294) is measured monthly from composite samples.

H2S (UOP 163) is measured either monthly or quarterly from spot samples taken on receipt.

VPCR₄(37.8°C) (ASTM D6377) is measured either monthly or quarterly from spot samples taken on receipt.

Kinematic Viscosity (ASTM D7042) is measured from a spot sample every two weeks in accordance with changing Reference Temperatures.

TAN (ASTM D664) is measured monthly from composite samples.

MCR (ASTMD4530) is measured monthly from composite samples.

- Indicates No Data