

**Trans Mountain Pipeline Published Receipt Qualities**

May 8, 2026

Company: Inter Pipeline Ltd.

Trans Mountain Pipeline receipt qualities for the month of :

**Apr-26**

**CSW**

Month	Absolute Density Wt Avg. (kg/m3)	S&W (vol%)	Total Sulfur (wt%)	H2S (wt ppm)	VPCR <sub>4</sub> (37.8°C) (kPa)	Kinematic Viscosity 1st Half Month @ Ref cSt	Kinematic Viscosity 2nd Half Month @ Ref cSt	TAN (mg KOH/g)	MCR (wt %)
Apr-26	823.6	0.107	0.45	112	90	-	-	-	1.74

**6 Month Historical Quality Data for Product Stream:**

**CSW**

Month	Absolute Density Wt Avg. (kg/m3)	S&W (vol%)	Total Sulfur (wt%)	H2S (wt ppm)	VPCR <sub>4</sub> (37.8°C) (kPa)	Kinematic Viscosity 1st Half Month @ Ref cSt	Kinematic Viscosity 2nd Half Month @ Ref cSt	TAN (mg KOH/g)	MCR (wt %)
Nov-25	820.9	0.099	0.49	-	96.0	-	-	-	1.74
Dec-25	820.7	0.120	0.49	-	95.2	-	-	-	1.66
Jan-26	826.0	0.119	0.49	<10	89.6	-	-	-	1.80
Feb-26	822.6	0.107	0.50	-	91.6	-	-	-	1.81
Mar-26	823.4	0.121	0.50	-	91.2	-	-	-	1.96
Apr-26	823.6	0.107	0.45	112	89.7	-	-	-	1.74

**Absolute Density** is a monthly weighted average calculation from individual tickets. Value on this report may not match densities on actual tickets.

**S&W** (ASTM D4928 and ASTM D4807) is a monthly weighted average calculated from individual ticketed values. Value on this report may not match S&W on actual tickets.

**Total Sulphur** (ASTM D4294) is measured monthly from composite samples.

**H2S** (UOP 163) is measured either monthly or quarterly from spot samples taken on receipt.

**VPCR<sub>4</sub>(37.8°C)** (ASTM D6377) is measured either monthly or quarterly from spot samples taken on receipt. Nov. and Dec. results are the average of multiple spot samples.

**Kinematic Viscosity** (ASTM D7042) is measured from a spot sample every two weeks in accordance with changing Reference Temperatures.

**TAN** (ASTM D664) is measured monthly from composite samples.

**MCR** (ASTMD4530) is measured monthly from composite samples.

- Indicates No Data