



Trans Mountain Corporation
Suite 2700, 300 – 5th Avenue SW
Calgary, AB Canada T2P 5J2

Trans Mountain Pipeline Published Receipt Qualities

July 10, 2026

Company: Enbridge

Trans Mountain Pipeline receipt qualities for the month of :

Jun-26

OSA

Month	Absolute Density Wt Avg. (kg/m3)	S&W (vol%)	Total Sulfur (wt%)	H2S (wt ppm)	VPCR ₄ (37.8°C) (kPa)	Kinematic Viscosity 1st Half Month @ Ref cSt	Kinematic Viscosity 2nd Half Month @ Ref cSt	TAN (mg KOH/g)	MCR (wt %)
Jun-26	861.9	0.115	0.21	-	-	-	-	-	<0.10

6 Month Historical Quality Data for Product Stream:

OSA

Month	Absolute Density Wt Avg. (kg/m3)	S&W (vol%)	Total Sulfur (wt%)	H2S (wt ppm)	VPCR ₄ (37.8°C) (kPa)	Kinematic Viscosity 1st Half Month @ Ref cSt	Kinematic Viscosity 2nd Half Month @ Ref cSt	TAN (mg KOH/g)	MCR (wt %)
Jan-26	No Reciept	-	-	-	-	-	-	-	-
Feb-26	860.8	0.054	0.24	-	-	-	-	-	0.12
Mar-26	862.2	0.044	0.21	-	-	-	-	-	<0.10
Apr-26	860.9	0.051	-	-	-	-	-	-	-
May-26	863.2	0.054	0.23	<10	32.5	-	-	-	<0.10
Jun-26	861.9	0.115	0.21	-	-	-	-	-	<0.10

Absolute Density is a monthly weighted average calculation from individual tickets. Value on this report may not match densities on actual tickets.

S&W (ASTM D4928 and ASTM D4807) is a monthly weighted average calculated from individual ticketed values. Value on this report may not match S&W on actual tickets.

Total Sulphur (ASTM D4294) is measured monthly from composite samples.

H2S (UOP 163) is measured either monthly or quarterly from spot samples taken on receipt.

VPCR₄(37.8°C) (ASTM D6377) is measured either monthly or quarterly from spot samples taken on receipt.

Kinematic Viscosity (ASTM D7042) is measured from a spot sample every two weeks in accordance with changing Reference Temperatures.

TAN (ASTM D664) is measured monthly from composite samples.

MCR (ASTMD4530) is measured monthly from composite samples.

- Indicates No Data