



Trans Mountain Corporation
Suite 2700, 300 – 5th Avenue SW
Calgary, AB Canada T2P 5J2

Trans Mountain Pipeline Published Receipt Qualities

July 8, 2026

Company: Inter Pipeline Ltd.

Trans Mountain Pipeline receipt qualities for the month of :

Jun-26

PAS

Month	Absolute Density Wt Avg. (kg/m3)	S&W (vol%)	Total Sulfur (wt%)	H2S (wt ppm)	VPCR ₄ (37.8°C) (kPa)	Kinematic Viscosity 1st Half Month @ Ref cSt	Kinematic Viscosity 2nd Half Month @ Ref cSt	TAN (mg KOH/g)	MCR (wt %)
Jun-26	869.7	0.070	0.10	-	-	-	-	-	0.10

6 Month Historical Quality Data for Product Stream:

PAS

Month	Absolute Density Wt Avg. (kg/m3)	S&W (vol%)	Total Sulfur (wt%)	H2S (wt ppm)	VPCR ₄ (37.8°C) (kPa)	Kinematic Viscosity 1st Half Month @ Ref cSt	Kinematic Viscosity 2nd Half Month @ Ref cSt	TAN (mg KOH/g)	MCR (wt %)
Jan-26	871.6	0.090	0.09	-	-	-	-	-	<0.10
Feb-26	872.2	0.061	0.13	-	8.3	-	-	-	<0.10
Mar-26	859.4	0.063	0.09	-	-	-	-	-	<0.10
Apr-26	868.2	0.063	0.11	-	13.7	-	-	-	<0.10
May-26	871.1	0.053	0.13	-	-	-	-	-	<0.10
Jun-26	869.7	0.070	0.10	-	-	-	-	-	0.10

Absolute Density is a monthly weighted average calculation from individual tickets. Value on this report may not match densities on actual tickets.

S&W (ASTM D4928 and ASTM D4807) is a monthly weighted average calculated from individual ticketed values. Value on this report may not match S&W on actual tickets.

Total Sulphur (ASTM D4294) is measured monthly from composite samples.

H2S (UOP 163) is measured either monthly or quarterly from spot samples taken on receipt.

VPCR₄(37.8°C) (ASTM D6377) is measured either monthly or quarterly from spot samples taken on receipt.

Kinematic Viscosity (ASTM D7042) is measured from a spot sample every two weeks in accordance with changing Reference Temperatures.

TAN (ASTM D664) is measured monthly from composite samples.

MCR (ASTMD4530) is measured monthly from composite samples.

- Indicates No Data