

**Trans Mountain Pipeline Published Receipt Qualities**

June 8, 2026

Company: Pembina Pipeline Corporation

Trans Mountain Pipeline receipt qualities for the month of :

**May-26**

**PNC**

Month	Absolute Density Wt Avg. (kg/m3)	S&W (vol%)	Total Sulfur (wt%)	H2S (wt ppm)	VPCR <sub>4</sub> (37.8°C) (kPa)	Kinematic Viscosity 1st Half Month @ Ref cSt	Kinematic Viscosity 2nd Half Month @ Ref cSt	TAN (mg KOH/g)	MCR (wt %)
May-26	809.8	0.074	0.39	-	84	-	-	-	1.12

**6 Month Historical Quality Data for Product Stream:**

**PNC**

Month	Absolute Density Wt Avg. (kg/m3)	S&W (vol%)	Total Sulfur (wt%)	H2S (wt ppm)	VPCR <sub>4</sub> (37.8°C) (kPa)	Kinematic Viscosity 1st Half Month @ Ref cSt	Kinematic Viscosity 2nd Half Month @ Ref cSt	TAN (mg KOH/g)	MCR (wt %)
Dec-25	820.6	0.101	0.48	73	90.5	-	-	-	1.67
Jan-26	818.6	0.111	0.44	-	90.8	-	-	-	1.33
Feb-26	817.6	0.077	0.39	-	84.3	-	-	-	1.43
Mar-26	810.5	0.059	0.40	-	74.8	-	-	-	1.36
Apr-26	814.6	0.060	0.31	-	84.4	-	-	-	1.58
May-26	809.8	0.074	0.39	-	83.7	-	-	-	1.12

**Absolute Density** is a monthly weighted average calculation from individual tickets. Value on this report may not match densities on actual tickets.

**S&W** (ASTM D4928 and ASTM D4807) is a monthly weighted average calculated from individual ticketed values. Value on this report may not match S&W on actual tickets.

**Total Sulphur** (ASTM D4294) is measured monthly from composite samples.

**H2S** (UOP 163) is measured either monthly or quarterly from spot samples taken on receipt.

**VPCR<sub>4</sub>(37.8°C)** (ASTM D6377) is measured either monthly or quarterly from spot samples taken on receipt.

**Kinematic Viscosity** (ASTM D7042) is measured from a spot sample every two weeks in accordance with changing Reference Temperatures.

**TAN** (ASTM D664) is measured monthly from composite samples.

**MCR** (ASTMD4530) is measured monthly from composite samples.

- Indicates No Data